



Quarterly Executive Summary Electronic Access Controls Q1 2024



HCS Project Manager: Trevor Turner

Schools: Numerous

Architect/Engineer: N/A

Contractor: Smith's Addressing Machine Services (SAMS)

Project Scope: To upgrade our existing Electronic Access Controls throughout the district.

Current Status: First phase of installation in-progress. Scheduling future phases.

Budget: Phase 1: **\$450,000** Approved Date: May 23, 2022.
Remaining Phases: **\$1,350,000** Approved Date: May 15, 2023



Budget Issues: None.

Schedule: Twelve facilities completed. Remaining three facilities in this phase – To be completed in early part of second quarter.
Future Phases - Scheduling



Schedule Issues: None.