



# Quarterly Executive Summary Myrtle Beach High Auditorium Seating Q1 2024



**HCS Project Manager:** Ara Heinz

**Principal:** Kristin Altman

**Architect:** N/A

**Contractor:** Nu-Idea

**Project Scope:** Remove and replace all auditorium seating while allowing for ADA seating access.

**Current Status:** A purchase order has been issued, and preliminary design has been completed.

**Budget:** Original Budget: **\$1,050,000.00**

**Budget Issues:** None.

**Schedule:** The majority of the work is expected to take place over the summer break, with installation potentially continuing into the start of the school year.

**Schedule Issues:** None.

**Achievements:** This work can be completed during the summer when major HVAC renovations are taking place in the school, and the school is essentially closed for all activities during the break. The HVAC work in the auditorium has already been completed, so by replacing the seating this summer, we should not need to take the auditorium out of commission for another summer.