



Quarterly Executive Summary  
Provide, Deliver & Install LED Signs  
Q1 2024



**HCS Project Manager:** Amber Barnhill

**Principals:** Dawn McKinney, Megan Acre, Melissa Wolfe, Krista Finklea, Renea Fowler, Melissa Graham, Leslie Huggins, Allyson Larrimore, Maquitta Davis, Tanika McKissick, Brandice Gore, Regina Pertell, Gaye Driggers

**Engineer:** N/A

**Contractor:** Signs Limited of Lake City/Additional signs TBD

**Background:** Provide all schools with up-to-date electronic message boards. The last phase of this project will be addressing nine elementary schools, two middle schools, and one high school message board replacement – Black Water Middle, Carolina Forest High, Conway Elementary, Conway High, Conway Middle, Homewood Elementary, Ocean Bay Elementary, Ocean Drive Elementary, Palmetto Bays Elementary, Riverside Elementary, Seaside Elementary, Waccamaw Elementary, and Waterway Elementary.

**Project Scope:** Provide Watchfire colored LED display, plus modifications of existing signs or new signs.

**Current Status:** Most signs are installed, and the schools are displaying messages. Remaining signs at Conway Elementary, Conway Middle, Homewood Elementary and Carolina Forest High are designed and being ordered.

**Budget:** Original Budget: \$300,000 Board Approve Date: 5-23-2022  
Additional Funding Added: \$225,000 Board Approved Date: 8-8-2023

**Budget Issues:** None currently.

**Schedule:** None currently.

**Achievements:** The schools have new LED message boards.